



J-U-B ENGINEERS, INC.

J-U-B Engineers, Inc.
208-762-8787

For Immediate Release

Worley Highway District Kidd Island Road Construction Update

09/10/2020

PROJECT OVERVIEW

Worley Highway District's Kidd Island Road project was delayed in early August due to utility relocations. The work has reinitiated as of 8/24/20!

Kidd Island Road will be realigned and reconstructed to improve driver safety near the Valhalla intersection and extending to Hull Loop Road.

The work will be divided into two phases. Due to utility relocation delays, the first phase duration has increased:

- From June to late September, on the east side of Kidd Island Road, split at the Valhalla intersection.
- From September to October, on the west side of Kidd Island Road, split at the Valhalla intersection.



Kidd Creek Being Rechanneled

CURRENT STATUS



Hydra Applied Erosion Control on Kidd Island Road

- Utility relocations delayed progress, but are nearly complete.
- Stream Realignment is complete with the exception of final plantings.
- Traffic control will change beginning the week of September 28 for work to begin on the east side of Valhalla Road.
- **Please see the attached map for current detour. This map will be updated after September 28.**
- Estimated project end date: 10/31/2020

For more information contact **208-762-8787** or acomstock@jub.com.